



KEY DATES



Data Center Relocation Project



| | Date | | Impacted Departments | Status |
|-----------|---------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|
| 1. | South Annex | | | |
| 2. | 2008-2009 July ('08) through February ('09) | Customer discussions and planning Ongoing until plans and moves completed | HHSA Departments: <u>Shared System and CWS Mainframes</u> – ADP, CDPH, DCSS, OSI, DDS, DHCS, DMH, EMSA, OSHPD <u>COEMS</u> – OSI (ISAWS, SFIS), DHCS (ITSD, POS), DCSS Vendor Teams – IBM, EMC, AT&T, Uni- sys, EDS | In progress In progress (SFIS, POS) Completed (ISAWS, ITSD) |
| 3. | 2008 - November | Determine network freeze windows Driven by customer requirements. Moves cannot occur during freeze windows | DTS HHSA Departments Counties/End Users | Completed |
| 4. | 2009 - January | DTS Solaris environment is decommissioned DHCS ITSD (COEMS) System is decommissioned DCSS (COEMS) System move is completed | DTS DHCS DCSS | Completed Completed Completed |
| 5. | 2009 - January 19 | ISAWS (COEMS), EBT connectivity move is completed | OSI | Completed |
| 6. | 2009 - January | Establish dry run dates Multiple opportunities for application validation | DTS (March 7, 2009, March 14, 2009 for CWS) (Shared System dates TBD) | CWS Completed Shared System dates are in review |
| 7. | 2009 - February | Deadline for South Annex decisions -- (SFIS, POS, CWS mainframe moves) | OSI (SFIS decision on new location pending) | |
| 8. | 2009 - February | All FRAD circuits and supported customers are migrated to Cannery. | EDD DHCS | In progress |
| 9. | 2009 – March | CWS move Dry Run Tests are executed | DTS OSI | Not Started |

Data Center Relocation Project



| | Date | | Impacted Departments | Status |
|-----|-------------------------------|------------------------------------------------------------------------------------------------------------------------|-----------------------------------------|----------------------------|
| | South Annex, continued | | | |
| 10. | 2009 - April | CWS mainframe move to Cannery is completed | OSI | In planning |
| 11. | 2009 - May 18 | Shared Systems mainframe move to Cannery is completed | HHSA Departments EDD Vendor Teams | Plan drafted |
| 12. | 2009 - May | SFIS (COEMS) move is completed POS (COEMS) move is completed | OSI DHCS | In planning In planning |
| 13. | 2009 - May 31 | South Annex move is completed (mainframe, COEMS, network); South Annex is vacated Begin decommissioning South Annex | DTS | |
| 14. | 2009 -June - July | South Annex Decommissioning South Annex Lease expires July 31, 2009. | DTS DGS | Not Started |



Data Center Relocation Project



| | Date | | Impacted Departments | Status |
|------------|-------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|
| 15. | Cannery and New Data Center Site | | | |
| 16. | 2008 – 2010 November ('08) - May ('10) | Customer discussions and planning, related to Cannery mainframe relocation to the New Site, and customer applications on Windows and AIX as determined by migration decisions. | HHS Departments EDD | In progress |
| 17. | 2008 – 2010 November ('08)- May ('10) | Customer discussions and planning 28 applications to move Most have both Windows and AIX. | ADP (AOD Infonet, CalOMS, CalTOP) CBDA (CalWATER) CDPH (HVTM, TCM, VWIX, WIC) CWS Proxy Server DHCS (CMSnet, WebFocus) DMV (TAME) DSS (ElderCare, IIS, RADEP) EDD (CalJOBS, DB2 Gateway, EAMS, eApply4UI, EFile/IFile/TIRE, FIS, IIS, PIN) EMSA (CEMSIS) OSHPD (ALIRTS, EGIS, MIRCAL) DTS (HIPPA Translator) | In progress |
| 18. | 2008 – 2010 November ('08)- May ('10) | Windows apps/servers migrations from Cannery to Gold Camp | DTS All affected customers | In progress |
| 19. | 2008 - December | NDC network design is finalized. General design; customer migration decisions may result in additional requirements. | DTS | Completed |
| 20. | 2009 - January | NDC lease discussions are finalized | DTS | Completed |
| 21. | 2009 - January -May | AIX LPAR migrations from Cannery to Gold Camp | EDD PIN and FIS (potentially February 2009) DMV TAME (potentially February 2009) | In planning In planning |

Data Center Relocation Project



| | Date | | Impacted Departments | Status |
|-----|----------------------------------------------------|-------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-------------|
| | Cannery and New Data Center Site, continued | | | |
| 22. | 2009 - March | DTS signs lease for New Data Center space | DTS DGS | In progress |
| 23. | 2009 – March - December | Tenant improvements under construction Timeframe for NDC build out is 9 months | New Data Center | Not Started |
| 24. | 2009 - March | Deadline for Windows and AIX relocation decision regarding strategy and timing. | DTS All affected customers <i>Initial meetings have been held; decisions pending</i> | Not Started |
| 25. | 2009 - March | Deadline for CWS Cannery relocation decision. Gold Camp vs New Site | DTS OSI <i>Initial meetings have been held; decisions pending</i> | Not Started |
| 26. | 2009 - May | Deadline for COEMS Cannery relocation decisions | POS, ISAWS | Not Started |
| 27. | 2009 - May | Deadline for Ordering Network equipment and circuits for New Site. Lead time for circuits is 6 months | DTS Telco Vendors | Not Started |
| 28. | 2009 – mid October – December | Network Implementation at New Site | DTS | Not Started |
| 29. | 2010 – January - March | CWS Mainframe move out of Cannery is completed. | DTS OSI IBM | Not Started |
| 30. | 2010 - January – March | Mainframe Environment implementation at the New Site | DTS IBM HHSA Departments | Not Started |
| 31. | 2010 – Quarter 2 | Shared System Mainframe move from Cannery to NDC is completed. | DTS All affected customers | Not Started |



Data Center Relocation Project



| | Date | | Impacted Departments | Status |
|-----|----------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|-------------|
| | Cannery and New Data Center Site, continued | | | |
| 32. | 2010 January - May | AIX and Windows relocations from the Cannery AIX and Windows move to NDC , dependant on migration decisions with Customers | DTS HHSA Departments DHCS (WIC, VWIX) potentially early candi- dates for the NDC | Not Started |
| 33. | 2010 - May | Target date for completion of all equipment moves out of the Cannery (Mainframe, Windows, AIX, COEMS) | DTS Customers | Not Started |
| 34. | 2010 - August | Earliest date DTS can decommission Cannery | DTS | Not Started |
| 35. | 2010 - December | Drop dead late move date for equipment from Cannery | Timeframe provides 9 months of slack before Cannery lease expiration. | Not Started |
| 36. | 2011 - May | Cannery lease expires (last date) | Move and Decommissioning completed at lease expiration date, zero slack | Not Started |

Data Center Relocation Project



| | Date | | Impacted Departments | Status |
|-----|----------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------|-------------|
| | Administration Site (No Raised Floor) | | | |
| 37. | 2008 - December | DGS approval of Form 10 | DTS DGS | Completed |
| 38. | 2009 – Quarter 1 | DOF approval of Form 10 | DTS DOF | In progress |
| 39. | 2009 – Quarter 1 | Site Search | DTS DGS | Not Started |
| 40. | 2009 – Quarter 2 | Deadline for signing lease Assumes 12 to 18 months lead time for facility acquisition and preparation | DTS DGS | Not Started |
| 41. | 2010 - April | Admin Site is available for move in Staff move window is April and May | DTS | Not Started |
| 42. | 2010 - June | Staff move is complete (early target) | DTS | Not Started |
| 43. | 2010 - October | Latest move date for West Annex staff | DTS | Not Started |

Data Center Relocation Project



Contact:
David Rial
Communications
Data Center Relocation Initiative
david.rial@dts.ca.gov
916-739-3309 desk